

Crown Street Upgrade

Construction Update 4 | June 2025



Pictured above: Recently upgraded footway on Crown Street near Tudor Street.

Our upgrade will make Crown Street greener, help increase passing trade for local businesses and make it easier for people to walk. We will install upgraded footpaths, new garden beds, alfresco dining, new lighting, and around 40 more trees.

Work completed to date

Since January 2025, we have completed footway upgrades at the following locations, with finishing works remaining:

- Intersection of Arthur Street
- Between Jesson Street to Arthur Street
- 500 Crown Street to Davies Street
- Intersection of Albion and Foveaux: Ausgrid electrical works.

Thank you to everyone for their patience and cooperation during construction work.

Three month lookahead – July 2025 to October 2025

The next section of Crown Street to be upgraded is:

- Continue work between Devonshire Street to Jesson Street
- Continue work between Collins Street to Arthur Street
- Commence section between Arthur Street to Foveaux Street

- Commence section at the intersection of Crown Street and Campbell Street

We will continue to notify businesses and residents in advance of upcoming work.

From July 2025: Continue work at Crown Street between Devonshire Street to Jesson Street, between Collins Street to Arthur Street and at the intersections of Albion Street and Foveaux Street.

- Trenching to install stormwater drainage line (in sections), removal of power poles
- Build new kerb and gutter, drainage pits
- Demolition of footpath (in sections)
- Build new footpath with concrete base and paved finish (in sections)
- Build new continuous footpath treatment at the intersection of Arthur Street and at the intersection of Jesson Street.
- Clean and seal pavers and install smartpoles.
- Planting new street trees and garden beds
- Installing new smartpoles, signage and linemarking

- Minor finishing works, materials/equipment and fencing removal.

From August 2025 - between Arthur Street to Foveaux Street.

- Site set up including parking removal, fencing installation, materials/equipment storage and tree protection installation
- Demolition of kerb and gutter (in sections)
- Trenching to install stormwater drainage line (in sections), removal of power poles
- Build new kerb and gutter, drainage pits
- Demolition of footpath (in sections)
- Build new footpath with concrete base and paved finish (in sections)
- Build new continuous footpath treatment at the intersection of Withers Lane.
- Clean and seal pavers and install smartpoles.
- Planting new street trees and garden beds
- Installing new smartpoles, signage and linemarking
- Minor finishing works, materials/equipment and fencing removal.

From August 2025 – Intersection of Campbell Street and Crown Street

- Site set up including parking removal, fencing installation, materials/equipment storage and tree protection installation
- Traffic signals upgrade
- Demolition of kerb and gutter (in sections)
- Build new kerb and gutter, drainage pits
- Demolition of footpath (in sections)
- Build new footpath with concrete base and paved finish (in sections)
- Clean and seal pavers.
- Installing new smartpoles, signage and linemarking
- Minor finishing works, materials/equipment and fencing removal.

Temporary traffic changes

Throughout our work there are temporary parking, access and traffic changes on Crown Street and side streets to create safe work environment for our workers and the community. Traffic control and signage will be in place. Please follow the direction of traffic controllers. Traffic changes across the next three months includes:

- Temporary parking removal (in sections)
- Temporary footpath closures with temporary detours

- Temporary parking lane changes
- Temporary relocation of bus stops.

Construction progress photos



Above: completed work at Crown Street near Jesson Street

Standard construction hours Contact us

Construction work will be carried out generally during the day between **7:30am and 5:30pm Monday to Friday** and **7:30am to 3:30pm on Saturdays**. We aim to minimise night works as much as possible, however, if night work is required, we will provide notification in advance to nearby residents and businesses.

Contact us

If you have any questions or would like more information, please contact our community team.

Email us - community@sydneycivil.com

Scan the QR code to access Sydney Civil's information webpage for more details on the project.

Subscribe to receive our weekly email updates on construction progress. Register online or email us.

